Attachment A - Post-Construction Stormwater Control Review Form

UNL requires that the Architect/Engineer prepare and submit relevant stormwater calculations and narratives relative to Post-Construction Stormwater Controls (PCSWCs) for all new development or significant redevelopment projects on the UNL City and East Campuses that disturb land in excess of 1/2 acre in size. Calculations and narrative shall be provided to FPC and EHS at the beginning stages of the design process. Fill out the appropriate sections of this document and attach any applicable information (e.g. site plans, drainage area summaries) regarding any Low Impact Development (LID) or Best Management Practices (BMPs) being used. PCSWCs must provide water quality to no less than the first one half inch of runoff from the site and water quantity control to the maximum extent practicable. Refer to the Storm Water Drainage Systems – UNL Lincoln Campus design guidelines for stormwater standards and details to the requirements. BMPs and calculations shall conform to the City of Lincoln Drainage Criteria Manual, Chapter 8, Stormwater Best Management Practices.

PCSWC Information: SUBMIT via email to: stormwater@unl.edu				
UNL Project Number: Campus: Project Name: Address:	Submitted by:			
Site Area Detail:				
Total Site Area (acres) Disturbed Area (acres) Pre-Construction Impervious Area	Undisturbed Area (acres) Post-Construction Impervious Area			
Pervious Area	Pervious Area			
	Please explain:			
Attach the design guideline waiver to this document if a	ipplicable.			

Created: 02/2021 Page 1 of 4

Water Quality: Prepare and submit calculations and narrative of the amount of water captured and treated on-site by the specifically selected PCSWC(s). The site is required to capture and treat the first one half inch of stormwater runoff from the site. Use the WQCV equation described in City of Lincoln Drainage Criteria Manual, Chapter 8, Stormwater Best Management Practices to determine the required storage volume. Required Storage Volume: Storage Volume Provided: Is the Water Quality storage volume provided by the PCSWC greater than the required storage volume. (YES) (NO) Please provide the water quality narrative below:

Water Quantity:

repare and submit a narrative describing the key elements for post-development flow control and ttach any relevant data or calculations that compare and contrast pre- and post-development site ydrology characteristics. Consideration should be given to the 2-, 10- and 100-year storm events.					

Please attach any relevant stormwater quantity calculations that support the narrative.

Created: 02/2021 Page 2 of 4

Plan Review:

of Lincoln	design standard Drainage Criter			
of Lincoln				

Created: 02/2021 Page **3** of **4**

Estimates of post-construction structural stormwater controls lifespan and operation and maintenanc costs. Identify any specialized equipment that is necessary or that would need access to maintain the PCSWC in perpetuity.

Created: 02/2021 Page 4 of 4